





DAILY REPORT									
<div><div></div><div>PROJECT NAME :KBK - MALINAU PROJECT</div></div>									
OWNER :				SUBMITTED BY :			DATE OF REPORT :		SHIFT
PT. KALTARA BATU KONSTRUKSI				Bukhari			02-Jan-2023		Day / Night
WEATHER		Sunny / Cloudy		Work Disruption by Inclement Weather Details :			Working time : 8 Hours		
TEMPERATURE		24° - 30° C					Start : 08.00 Finish : 17:00		
A	Management/Supervision			B	Owner/Operation			Remarks/Area Of Concern	
	Title	Plan	Onsite		Title	Plan	Onsite		
1	Superintendent/Manager	1	-	1	Chief Sustainibilty Officer	1	-	Overall Project	
2	Project Controller	1	1	2	General Manager	1	1	General Manager	
3	QC Engineer	1	1	3	Chief Mine Officer	1	1	Manager Mining Area	
3	MEP Engineer- Technician	1	1	4	Project Manager	1	1	Manager Project,All Area	
5	Supervisor Mechanic	1	-	5	HSE	1	1	HSE & Operation, All Area	
6	Draftsmen	1	-	6	Marketing	2	-	Marketing	
7	Surveyor	1	-	7	General Staff	3	3	Support & Operation, All Area	
8	Helper	1	1	8	Finance	1	1	Support & Operation, All Area	
				9	Procurement	1	1	Support & Operation, All Area	
				10	Public Relation	1	1	Support & Operation, All Area	
				11	Operator	7	7	Heavy Equipment Operation at Site Area	
				12	Civil Worker	52	36	Site Area & External Area	
				13	MEP Worker	6	6	Site Area & External Area	
				14	Mechanic,Electrician&Welder	5	4	Crusher Assembly & Commissioning	
				15	Security	3	3	Day/Night Shift , All Area	
				16	Helper	3	6	Day/Night Shift , All Area	
		7	4			88	72	Total Working Onsite 76	
B	Plant & Equipment			Total Unit	Remarks/Area of Concern				
1	Excavator Zoom Lion			1	Land Clearing Soil Excavation, All Area				
2	Excavator Komatsu			1	Land Clearing Soil Excavation, All Area				
3	Dump Truck			2	Scrapping, Material Mobilization				
4	Vibro Roller Bomag 10 Ton			1	Compaction				
5	Breaker Komatsu 20 Ton			1	Mining Down Rock Hill				
6	Dozer Komatsu D31P			1	Leveling Land Existing				
7	Dozer Komatsu D85ESS			1	Leveling Land Existing				
8	Crane Zoom Lion 50 Ton			1	Lifting Equipment Crusher				
9	Excavator Hitachi + Breaker Hitachi			2	soil excavation All area+Mining Down Rock Hill				
C	Plant & Equipment in Idle			Total Unit	Reason(s)				
1	Bomaq			1	Throttle Line Broken				
2	Drump Truck TAM 02			1	No Onsite				
D									
No.	Description				Today	Uom	Remarks/Area of Concern		
F	NOTES / REMARKS / NON CONFORMANCE ISSUES								
A	Activity Detail					B. Remarks			
1	HSE								
	- Toolbox Meeting & Safety Talks Monday - Saturday, 07.30 Am - Finish					Continue			
	- Saefty Patrol & House Keeping					Continue			
2	Engineering, Specification & Working Method								
	- Weight bridge Foundation Structure claculation waiting for tchnical data					BKN will submit the design 23/12			
3	Construction								
	- Reinforcement Slab PLN Building					Continue Activity			
	- Clearing Temporary Road for loading Stone Hooper Area					Continue Activity			
	- Mining down rockhill					Continue Activity			
	- Reinforcement Tie Beam WH Crusher					Continue Activity			
	- Start Pouring Slab PLN					Continue Activity			
	- Ground Leveling Parking Area					Continue Activity			
	- Masondry Brick Wall Protection Crusher					Continue Activity			
	- Continue Backfill stone hooper Area					Continue activity			
4	Others/Non Conformance Issues								
	Overtime					Team Civil 34 person + MEP 2 person (Total 36 Person) (18.30-22.00Am)			
BRUDER INDONESIA					KALTARA BATU KONSTRUKSI				
<div> Bukhari</div>					<div> Givi Andriyanto</div>				

DAILY REPORT



BRUDER KONSTRUKSI
NUSANTARA

PROJECT NAME :

KBK - MALINAU PROJECT

CONTRACTOR :

SUBMITTED BY :

DATE OF REPORT :

SHIFT

PT. BRUDER KONSTRUKSI NUSANTARA

Bukhari

2-Jan-2024

Siang / ~~Malam~~

WEATHER

Sunny / ~~Cloudy~~

Work Disruption by Inclement Weather Details :

Working time : 8 Hours

TEMPERATURE

24° - 30° C

Start : 08.00 Finish : 17.00

E

WORK PROGRESS ACTIVITIES

No.

Description

Percent Completed

Weight

Hours/day

Uom

Yesterday

Uom

Today

Uom	
-----	--

Cumulative

Uom

[illegible]

BRUDER QA/QC ENGINEER

KALTARA BATU KONSTRUKSI

Bukhari

 03 '23
01

Givi Andriyanto

PHOTOS
KBK - MALINAU PROJECT
2-Jan-24



Toolbox Meeting & Safety Talk



Reinforcement Tie Beam WH Crusher



Marking Control Room Area



Masonry Brick Wall Protection Crusher



Excavation On The Hill



Reinforcement Slab PLN Building

PHOTOS
KBK - MALINAU PROJECT
2-Jan-24



Ground Leveling Parking Area



Continue Activity Breaker On The Hill



Clearing Temporary Road for loading Stone Hooper Area



Unloading Soil Parking Aarea



Loading stone ,for Hooper Backfill Area



- Start Pouring Slab PLN